



Westcon Power & Automation AS · N-5582 Ølensvåg AS, Norway  
Tel: +47 474 68 000, faks: +47 53 76 61 51 · E-mail: westcon.pa@westcon.no  
[www.westcon.no](http://www.westcon.no)

## ATLANTIC OFFSHORE

## DP FMEA PROVING TRIAL

## M/V OCEAN KING

WPA Document No 71312-Rev. 6

| Rev. | Date     | Document issue and status   | Made by | Checked by | Approved by |
|------|----------|---|---------|------------|-------------|
| 6    | 21.05.14 | Updated regarding test 2014   | AU      | HES        | HES         |
| 5    | 11.11.05 | Updated after test dated 12.10.05   | HES     | EZ         | EZ          |
| 4    | 05.07.05 | Updated after test 04.07.05   | HES     | EZ         | EZ          |
| 3    | 29.06.05 | Updated after new control system for main propellers have been installed. | HES     | EZ         | EZ          |
| 2    | 21.09.04 | Updated after sea trial   | HES     | EZ         | EZ          |
| 1    | 15.06.04 | Updated after comments from class   | EZ      | HES        | HES         |
| 0    | 20.04.04 | For approval  | MB      | HES        | HES         |

|   |   |
|---|---|
| <b>“Specification for Redundancy in Position Keeping Ability” .....</b> | <b>3</b>                                |
| 12 Instruction.....   | 3                                       |
| 12.1 General .....  | 3                                       |
| 12.2 Electrical.....  | 3                                       |
| 12.3 Thrusters etc. ....  | 4                                       |
| 12.4 DP control .....   | 4                                       |
| 12.5 Sensors .....  | <b>Feil! Bokmerke er ikke definert.</b> |
| 12.6 Added comments.....  | 4                                       |
| 12.7 Template history.....  | 4                                       |
| <b>12.10 TEST PROGRAM MAIN PROPULSION/ELECTRICAL .....</b>              | <b>5</b>                                |
| 12.10.01. Total failure of main gear port .....                         | 5                                       |
| 12.10.02. Total failure of main gear starboard .....                    | 6                                       |
| 12.10.03. Total failure of 440V main switchboard .....                  | 7                                       |
| 12.10.04. 24VDC B1A & B1B failure .....                                 | 8                                       |
| 12.10.05. 24VDC B2 failure .....  | 9                                       |
| 12.10.06. 24VDC Earth failure .....                                     | 10                                      |
| <b>12.11 TEST PROGRAM SUB-SYSTEM THRUSTERS .....</b>                    | <b>11</b>                               |
| 12.11.01. Port side Main propeller – Signal failure .....               | 11                                      |
| 12.11.02. Port side Main propeller – Signal failure .....               | 12                                      |
| 12.11.03. Port side Main propeller – Signal failure .....               | 13                                      |
| 12.11.05. Port side Main propeller – Signal failure .....               | 14                                      |
| 12.11.06. Port side Main propeller – Signal failure .....               | 15                                      |
| <b>12.11 TEST PROGRAM SUB-SYSTEM THRUSTERS .....</b>                    | <b>16</b>                               |
| 12.11.07. Starboard side Main propeller – Signal failure .....          | 16                                      |
| 12.11.08. Starboard side Main propeller – Signal failure .....          | 17                                      |
| 12.11.09. Starboard side Main propeller – Signal failure .....          | 18                                      |
| 12.11.10. Starboard side Main propeller – Signal failure .....          | 19                                      |
| 12.11.11. Starboard side Main propeller – Signal failure .....          | 20                                      |
| 12.11.12. Tunnel thruster (bow thruster no.1) Signal failure.....       | 21                                      |
| 12.11.13. Tunnel thruster (bow thruster no.1) Signal failure.....       | 22                                      |
| 12.11.14. Tunnel thruster (bow thruster no.1) Signal failure.....       | 23                                      |
| 12.11.15. Tunnel thruster (bow thruster no.2) Signal failure.....       | 24                                      |
| 12.11.16. Tunnel thruster (bow thruster no.2) Signal failure.....       | 25                                      |
| 12.11.17. Tunnel thruster (bow thruster no.2) Signal failure.....       | 26                                      |
| 12.11.18. Tunnel thruster (stern thruster) Signal failure.....          | 27                                      |
| 12.11.19. Tunnel thruster (stern thruster) Signal failure.....          | 28                                      |
| 12.11.20. Tunnel thruster (stern thruster) Signal failure.....          | 29                                      |
| 12.11.21. Steering gear port side Signal failure .....                  | 30                                      |
| 12.11.22. Steering gear port side Signal failure .....                  | 31                                      |
| 12.11.23. Steering gear starboard side Signal failure.....              | 32                                      |
| 12.11.24. Steering gear starboard side Signal failure.....              | 33                                      |
| 12.11.25. Auto-heading failure/alarm .....                              | 34                                      |
| <b>12.12 TEST PROGRAM SUB-SYSTEM DP CONTROL .....</b>                   | <b>35</b>                               |
| 12.12.01. Failure on UPS in instrument room.....                        | 35                                      |
| 12.12.02. Failure on computer electronic cards .....                    | 36                                      |

## “Specification for Redundancy in Position Keeping Ability”

### 12 Instruction

12.1.1 Westcon Power and Automation Stord AS (WPA) was instructed by Atlantic Offshore to witness the DP FMEA Proving Trial which is based on the test program in section 8.

12.1.2 The scope includes preparation/participation in:

- DP FMEA Proving Trial program
- Participation during trial
- Final report with any findings

### 12.1 General

The following test programme is mainly made to confirm if the ship will fulfil the requirements stated in “Specification for Redundancy in Position Keeping Ability”. This implies that after any single failure the vessel is to be able to produce sufficient transverse thrust, longitudinal thrust and yawing moment to keep its position and to safely terminate the operation.

Secondly, the test to prove that loss of signals to thrusters/propellers should not have any severe influence on manoeuvrability of the ship.

The test is divided in 4 parts:

### 12.2 Electrical

The configuration of generators, bustie breakers and thrusters normally is as follows when operating the vessel (see also dwg. no. 352-01 rev.D) This configuration has been changed since the first sea-trial where no aux generator was running.

- 1-one aux.generator running
- 1-one shaft generators running feeding 1-one bow thruster and respective cooling -& steering gear pumps
- 1-one shaft generators running feeding 1-one bow thruster and respective cooling -& steering gear pumps
- All relevant starter cabinets to be in “auto” or “remote” modus.

### 12.3 Thrusters etc.

Mainly the “order” and “feedback” signals will be disconnected (broken wire simulation) to see the effect of the thrusters/propellers.

Generally, RPM should freeze or go to zero, be de-selected from DP and alarm/warning should be activated.

### 12.4 DP control

UPS capacity is tested in addition to some “electronic card” (power failure).

A “Box test” was performed for checking the reference system. Sensors was disconnected/ changing between sensors during the test.

### 12.6 Added comments

Since FMEA-test performed 04.09.04 a new control system for the main propellers has been installed. Therefore this new test program will include all the tests related to the control system in addition to the tests that have to be retested due to the results from 04.09.04.

### 12.7 Template history

| Revisjon | Date     | Comments  |
|----------|----------|---|
| 0        | 20.04.04 | For approval  |
| 1        | 15.06.04 | Updated after comments from class   |
| 2        | 21.09.04 | Updated after sea trial   |
| 3        | 29.06.05 | Updated after new control system for main propellers have been installed. |
| 4        | 05.07.05 | Updated after test 04.07.05   |
| 5        | 11.11.05 | Updated after test dated 12.10.05   |
| 6        | 21.05.14 | Updated regarding test 2014   |

## 12.10 TEST PROGRAM MAIN PROPULSION/ELECTRICAL

| <b>12.10.01. Total failure of main gear port</b>                     |   |   |  |  |
|--|---|---|--|--|
|  | <b>Operation mode</b>   | <b>Gensets</b>  | <b>Thrusters/propellers</b>                                    | <b>misc.</b>   |
| <b>Setup →</b><br><b>Note: Run test for 30 min for side effects.</b> | 10min in DP mode<br>10min in joystick mode<br>10min on levers | SG1 and SG2 running<br>SG2 feeding the net<br>No aux generator in standby mode                          | All thrusters/propellers running<br>Aft. thr. connected to SG1 | Breakers for G1,G2,G3 open<br>Breaker for SG1 closed<br>Breaker for SG2 closed<br>Busbreaker SG1 to MSB open<br>Busbreaker SG2 to MSB closed |
| <b>Fault condition</b>   | <b>Method</b>   | <b>Expected results</b>   | <b>Actual test results</b>                                     |  |
| Autostop of main engine 3 & 4  | Emergency stop of main engine 3 & 4 to be activated           | -Port propeller will stop<br>-One bow thr. will stop<br>-Blackout 440/220V main swbd<br>-several alarms | -As expected   |  |
| <b><u>Comments:</u></b>  |   |   |  |  |
|  | <b>Yard</b>   | <b>Owner</b>  | <b>Class</b>   | <b>WPA</b>   |
| <b>Test verification</b><br><b>Date: 21.05.14</b>                    |   | Aage Misje  |  | Arne Urheim  |

## 12.10 TEST PROGRAM SUB-SYSTEM ELECTRICAL

| <b>12.10.02. Total failure of main gear starboard</b>    |   |   |  |   |
|--|---|---|--|---|
|  | <b>Operation mode</b>   | <b>Gensets</b>  | <b>Thrusters/propellers</b>                                    | <b>misc.</b>  |
| <b>Setup</b> →<br><b>Note: Run each test for 30 min.</b> | 10min in DP mode<br>10min in joystick mode<br>10min on levers         | SG1 and SG2 running<br>One aux generator running feeding the main switchboard, the others in standby mode | All thrusters/propellers running<br>Aft. thr. connected to SG2 | One aux gen breaker closed, the others open<br>Breaker for SG1 closed<br>Breaker for SG2 closed<br>Busbreaker SG1 to MSB open<br>Busbreaker SG2 to MSB open |
| <b>Fault condition</b>                                   | <b>Method</b>   | <b>Expected results</b>   | <b>Actual test results</b>                                     |   |
| Autostop of main engine 1 & 2                            | Emergency stop of main engine 1 & 2 to be activated.                  | -Starb. propeller will stop<br>-One bow thr. will stop<br>-Stern thr. will stop<br>-several alarms        | As expected.   |   |
| <b>Comments:</b>   | Chang-over switch for stern thruster to be checked in this fail mode. |   |  |   |
|  | <b>Yard</b>   | <b>Owner</b>  | <b>Class</b>   | <b>WPA</b>  |
| <b>Test verification</b><br><b>Date: 21.05.14</b>        |   | Aage Misje  |  | Arne Urheim   |

## 12.10 TEST PROGRAM MAIN PROPULSION/ELECTRICAL

| <b>12.10.03. Total failure of 440V main switchboard</b>  |   |  |  |  |  |                                  |                               |                         |  |  |                |        |       |                            |       |       |                                |       |       |                                |       |       |
|--|---|--|--|--|--|----------------------------------|-------------------------------|-------------------------|--|--|----------------|--------|-------|----------------------------|-------|-------|--------------------------------|-------|-------|--------------------------------|-------|-------|
|  | <b>Operation mode</b>   | <b>Gensets</b>   | <b>Thrusters/propellers</b>                                    | <b>misc.</b>   |  |                                  |                               |                         |  |  |                |        |       |                            |       |       |                                |       |       |                                |       |       |
| <b>Setup</b> →<br><b>Note: Run test for 30 min for side effects.</b>   | 10min in DP mode<br>10min in joystick mode<br>10min on levers | SG1 and SG2 running<br>One aux generator running feeding the 440V msb. | All thrusters/propellers running<br>Aft. thr. connected to SG1 | Breakers for G1 closed, G2,G3 open<br>Breaker for SG1 closed<br>Breaker for SG2 closed<br>Busbreaker SG1 to MSB open<br>Busbreaker SG2 to MSB open |  |                                  |                               |                         |  |  |                |        |       |                            |       |       |                                |       |       |                                |       |       |
| <b>Fault condition</b>   | <b>Method</b>   | <b>Expected results</b>  | <b>Actual test results</b>                                     |  |  |                                  |                               |                         |  |  |                |        |       |                            |       |       |                                |       |       |                                |       |       |
| Autostop of running aux generator  | Running aux generator to be disconnected                      | -Blackout 440/220V main swbd<br>-several alarms                        | As expected  |  |  |                                  |                               |                         |  |  |                |        |       |                            |       |       |                                |       |       |                                |       |       |
| <b>Comments:</b> Voltage to be measured on batteries for B1A/B1B, B2 and batteries thrusters immediately after disconnection/before reconnection of batteries during this test.  |   |  |  |  |  |                                  |                               |                         |  |  |                |        |       |                            |       |       |                                |       |       |                                |       |       |
| <table style="width: 100%; border: none;"> <thead> <tr> <th style="width: 60%;"></th> <th style="text-align: center;"><u>Voltage when disconnected</u></th> <th style="text-align: center;"><u>Voltage when connected</u></th> </tr> </thead> <tbody> <tr> <td>Battery for B1A and B1B</td> <td></td> <td></td> </tr> <tr> <td>Battery for B2</td> <td style="text-align: center;">25,1 V</td> <td style="text-align: center;">23,0V</td> </tr> <tr> <td>Battery for thrusters aft.</td> <td style="text-align: center;">26,8V</td> <td style="text-align: center;">26,2V</td> </tr> <tr> <td>Battery for fwd thrusters no.1</td> <td style="text-align: center;">26,1V</td> <td style="text-align: center;">25,1V</td> </tr> <tr> <td>Battery for fwd thrusters no.2</td> <td style="text-align: center;">26,1V</td> <td style="text-align: center;">25,1V</td> </tr> </tbody> </table> |   |  |  |  |  | <u>Voltage when disconnected</u> | <u>Voltage when connected</u> | Battery for B1A and B1B |  |  | Battery for B2 | 25,1 V | 23,0V | Battery for thrusters aft. | 26,8V | 26,2V | Battery for fwd thrusters no.1 | 26,1V | 25,1V | Battery for fwd thrusters no.2 | 26,1V | 25,1V |
|  | <u>Voltage when disconnected</u>                              | <u>Voltage when connected</u>  |  |  |  |                                  |                               |                         |  |  |                |        |       |                            |       |       |                                |       |       |                                |       |       |
| Battery for B1A and B1B  |   |  |  |  |  |                                  |                               |                         |  |  |                |        |       |                            |       |       |                                |       |       |                                |       |       |
| Battery for B2   | 25,1 V  | 23,0V  |  |  |  |                                  |                               |                         |  |  |                |        |       |                            |       |       |                                |       |       |                                |       |       |
| Battery for thrusters aft.   | 26,8V   | 26,2V  |  |  |  |                                  |                               |                         |  |  |                |        |       |                            |       |       |                                |       |       |                                |       |       |
| Battery for fwd thrusters no.1   | 26,1V   | 25,1V  |  |  |  |                                  |                               |                         |  |  |                |        |       |                            |       |       |                                |       |       |                                |       |       |
| Battery for fwd thrusters no.2   | 26,1V   | 25,1V  |  |  |  |                                  |                               |                         |  |  |                |        |       |                            |       |       |                                |       |       |                                |       |       |
|  | <b>Yard</b>   | <b>Owner</b>   | <b>Class</b>   | <b>WPA</b>   |  |                                  |                               |                         |  |  |                |        |       |                            |       |       |                                |       |       |                                |       |       |
| <b>Test verification</b><br><b>Date: 21.05.14</b>  |   | Aage Misje   |  | Arne Urheim  |  |                                  |                               |                         |  |  |                |        |       |                            |       |       |                                |       |       |                                |       |       |

## 12.10 TEST PROGRAM SUB-SYSTEM ELECTRICAL

| <b>12.10.04. 24VDC B1A &amp; B1B failure</b>            |   |   |   |              |
|---|---|---|---|--------------|
|   | <b>Operation mode</b>   | <b>Gensets</b>  | <b>Thrusters/propellers</b>                                       | <b>misc.</b> |
| <b>Setup →</b>  | 10min in DP mode<br>10min in joystick mode<br>10min on levers | SG1 and SG2 running<br>One aux generator running<br>feeding the 440V msb. | All thrusters/propellers<br>running<br>Aft. thr. connected to SG2 |              |
| <b>Note: Run each test for 30 min for side effects.</b> |   |   |   |              |
| <b>Fault condition</b>                                  | <b>Method</b>   | <b>Expected results</b>   | <b>Actual test results</b>  |              |
| 1. No power on B1A or B1B                               | 1 Disconnect supply to B1A/B1-B from fusebox                  | 1. B1A: One bow tunnel - and stern thrusters will stop                    | 1. As expected.   |              |
| 2. No power on div. batteries for thrusters             | 2 Disconnect supply to respective consumers                   | 2. Stop of respective thruster  | 2. As expected  |              |
| <b><u>Comments:</u></b>                                 |   |   |   |              |
|   | <b>Yard</b>   | <b>Owner</b>  | <b>Class</b>  | <b>WPA</b>   |
| <b>Test verification<br/>Date: 21.05.14</b>             |   | Aage Misje  |   | Arne Urheim  |



## 12.10 TEST PROGRAM SUB-SYSTEM ELECTRICAL

| 12.10.05. 24VDC B2 failure  |   |  |  |             |
|---|---|--|--|-------------|
|   | Operation mode  | Gensets  | Thrusters/propellers   | misc.       |
| <b>Setup →</b><br><b>Note: Run each test for 30 min for side effects.</b> | 10min in DP mode<br>10min in joystick mode<br>10min on levers | SG1 and SG2 running<br>One aux generator running feeding the 440V msb. | All thrusters/propellers running<br>Aft. thr. connected to SG2 |             |
| Fault condition   | Method  | Expected results   | Actual test results  |             |
| 1. No power on B2   | 1.Disconnection supply to B2                                  | 1.No influence on running machinery.                                   | As expected  |             |
|   | 2.Disconnect supply to respective consumers                   | 2.No influence on running machinery.                                   | As expected  |             |
| <b>Comments:</b>  |   |  |  |             |
|   | Yard  | Owner  | Class  | WPA         |
| <b>Test verification</b><br><b>Date: 21.05.14</b>                         |   | Aage Misje   |  | Arne Urheim |

## 12.10 TEST PROGRAM SUB-SYSTEM ELECTRICAL

| <b>12.10.06. 24VDC Earth failure</b>   |  |   |   |  |
|--|--|---|---|--|
|  | <b>Operation mode</b>  | <b>Gensets</b>  | <b>Thrusters/propellers</b>                                       | <b>misc.</b>   |
| <b>Setup →</b>   | On Dynpos  | SG1 and SG2 running<br>SG1 feeding the net<br>No aux generator in<br>standby mode                       | All thrusters/propellers<br>running<br>Aft. thr. connected to SG2 | 440V and 220V busbar<br>energized<br>All normal auxiliaries<br>running |
| <b>Fault condition</b>   | <b>Method</b>  | <b>Expected results</b>   | <b>Actual test results</b>  |  |
| 1. Earth failure on B1A<br>2. Earth failure on B1B<br>3. Earth failure on B2 | Simulate Earth failure on<br>the 24VDC distribution<br>boards. | No reduction of<br>manoeuvrability for all<br>tests<br>local alarm for each test<br>alarm in alarmplant | Tested for B2 and As expected                                     |  |
| <b>Comments:</b> Resistance to be used                                       |  |   |   |  |
|  | <b>Yard</b>  | <b>Owner</b>  | <b>Class</b>  | <b>WPA</b>   |
| <b>Test verification</b><br><b>Date: 21.05.14</b>                            |  | Aage Misje  |   | Arne Urheim  |

## 12.11 TEST PROGRAM SUB-SYSTEM THRUSTERS

| <b>12.11.01. Port side Main propeller – Signal failure</b>              |   |  |   |  |
|---|---|--|---|--|
|   | <b>Operation mode</b>   | <b>Gensets</b>   | <b>Thrusters/propellers</b>                                       | <b>misc.</b>   |
| <b>Setup →</b><br><b>NOTE: reconnect after each method listed</b>       | On lever  | SG1 and SG2 running<br>One aux generator running,<br>the others in standby mode  | All thrusters/propellers<br>running<br>Aft. thr. connected to SG2 | 440V and 220V busbar<br>energized<br>All normal auxiliaries<br>running |
| <b>Fault condition</b>  | <b>Method</b>   | <b>Expected results</b>  | <b>Actual test results</b>  |  |
| Various signal failure  | 1. Disconnect <b>command pitch signal</b> to step-motor from PCU. (X40-220-221.)<br><br>2. Disconnect <b>remote control feedback signal</b> from propeller PCU (X40-123)<br><br>3. Disconnect <b>indication feedback signal</b> from prop. to PCU (X40-128) | 1. No change in pitch thrust<br>Only possible to operate the pitch from the local station on gearbox<br><br>2. No change in thrust. Still able to operate. Several alarms.<br><br>3. No change in thrust. Still able to operate. Several alarms. | 1. As expected<br><br>2. As expected.<br><br>3. As expected       |  |
| <b>Comments:</b> (see drawing LT7000A drawings 4340D0001-1/4340D0001-3) |   |  |   |  |
|   | <b>Yard</b>   | <b>Owner</b>   | <b>Class</b>  | <b>WPA</b>   |
| <b>Test verification Date: 21.05.14</b>                                 |   | Aage Misje   |   | Arne Urheim  |

**12.11 TEST PROGRAM SUB-SYSTEM THRUSTERS**

| <b>12.11.02. Port side Main propeller – Signal failure</b>        |   |   |   |  |
|---|---|---|---|--|
|   | <b>Operation mode</b>   | <b>Gensets</b>  | <b>Thrusters/propellers</b>                                       | <b>misc.</b>   |
| <b>Setup →</b><br><b>NOTE: reconnect after each method listed</b> | On joystick   | SG1 and SG2 running<br>One aux generator running,<br>the others in standby mode | All thrusters/propellers<br>running<br>Aft. thr. connected to SG2 | 440V and 220V busbar<br>energized<br>All normal auxiliaries<br>running |
| <b>Fault condition</b>  | <b>Method</b>   | <b>Expected results</b>   | <b>Actual test results</b>  |  |
| Various signal failure  | 4. Disconnect <b>command pitch order signal</b> from joystick to joystick interf. module<br>(disconnect X55.20) | 4. Pitch to zero.   | 4. As expected.   |  |
|   | 5. Disconnect <b>call signal</b> from joystick to electronic cabinet in ecr<br>(X55.26)                         | 5. Change from joystick to lever control on ACS (main station)                  | 5. As expected.   |  |
| <b>Comments:</b> (see drawing LT7000A drawings 4355D0002-1)       |   |   |   |  |
|   | <b>Yard</b>   | <b>Owner</b>  | <b>Class</b>  | <b>WPA</b>   |
| <b>Test verification</b><br><b>Date: 21.05.14</b>                 |   | Aage Misje  |   | Arne Urheim  |

## 12.11 TEST PROGRAM SUB-SYSTEM THRUSTERS

| <b>12.11.03. Port side Main propeller – Signal failure</b>        |  |   |   |  |
|---|--|---|---|--|
|   | <b>Operation mode</b>  | <b>Gensets</b>  | <b>Thrusters/propellers</b>                                       | <b>misc.</b>   |
| <b>Setup →</b><br><b>NOTE: reconnect after each method listed</b> | On Dynpos  | SG1 and SG2 running<br>One aux generator running,<br>the others in standby mode | All thrusters/propellers<br>running<br>Aft. thr. connected to SG2 | 440V and 220V busbar<br>energized<br>All normal auxiliaries<br>running |
| <b>Fault condition</b>  | <b>Method</b>  | <b>Expected results</b>   | <b>Actual test results</b>  |  |
| Various signal failure  | 7. Disconnect <b>command pitch order signal</b> from DP system to PCU (Disconnect X40.350) | 7. Pitch to zero.<br>- No Alarm   | 7. As expected  |  |
|   | 8. Disconnect <b>ready signal</b> from DP system to PCU. (Disconnect X40.352)              | 8. Change from DP to lever control  | 8. Alarm in DP cabinet. Alarm “port propeller not ready.”         |  |
|   | 9. Disconnect <b>feedback signal</b> from PCU to DP (Disconnect X40.356)                   | 9. Lost in DP, failure in DP signal, to be controlled by levers.                | 9. Warning signal in DP cabinet. Still operated by DP.            |  |
| <b>Comments:</b>  | (see drawing LT7000A drawings 4340D0001-4)   |   |   |  |
|   | <b>Yard</b>  | <b>Owner</b>  | <b>Class</b>  | <b>WPA</b>   |
| <b>Test verification Date: 21.05.14</b>                           |  | Aage Misje  |   | Arne Urheim  |

## 12.11 TEST PROGRAM SUB-SYSTEM THRUSTERS

| <b>12.11.05. Port side Main propeller – Signal failure</b>        |   |  |   |  |
|---|---|--|---|--|
|   | <b>Operation mode</b>   | <b>Gensets</b>   | <b>Thrusters/propellers</b>                                     | <b>misc.</b>   |
| <b>Setup</b> →<br><b>NOTE: reconnect after each method listed</b> | On Dynpos. ME4 used only for generator. (Main clutch 4 disengaged.)   | SG1 and SG2 running<br>One aux generator running, the others in standby mode   | All thrusters/propellers running<br>Aft. thr. connected to SG2  | 440V and 220V busbar energized<br>All normal auxiliaries running |
| <b>Fault condition</b>  | <b>Method</b>   | <b>Expected results</b>  | <b>Actual test results</b>                                      |  |
| Various signal failure<br><br>** To be disconnected in ecr.       | 10. Disconnect <b>RPM command signal</b> from LT7KA to Heinzmann governor (Disconnect X46.126)<br><br>11. Disconnect <b>power supply</b> to Heinzmann governor (Disconnect LHP 1&2)<br><br>12. Disconnect <b>power supply</b> to shaft generator protection ps (circ.breaker in cabinet aft between ME) | 10. RPM to idle. Generator will tripp due to under – voltage.<br><br>11. Engine will stop, several alarms<br><br>12. Ps shaft generator will trip, consumers connected to ps will fail | 10. As expected.<br><br>11. As expected.<br><br>12. As expected |  |
| <b>Comments:</b>  | (see drawing LT7000A RCDJ-HNZ/4346D0001-1)  |  |   |  |
|   | <b>Yard</b>   | <b>Owner</b>   | <b>Class</b>  | <b>WPA</b>   |
| <b>Test verification</b><br><b>Date: 21.05.14</b>                 |   | Aage Misje   |   | Arne Urheim  |

## 12.11 TEST PROGRAM SUB-SYSTEM THRUSTERS

| <b>12.11.06. Port side Main propeller – Signal failure</b>        |   |   |  |  |
|---|---|---|--|--|
|   | <b>Operation mode</b>   | <b>Gensets</b>  | <b>Thrusters/propellers</b>  | <b>misc.</b>   |
| <b>Setup →</b><br><b>NOTE: reconnect after each method listed</b> | On Dynpos   | SG1 and SG2 running<br>One aux generator running,<br>the others in standby mode                         | All thrusters/propellers<br>running<br>Aft. thr. connected to SG2        | 440V and 220V busbar<br>energized<br>All normal auxiliaries<br>running |
| <b>Fault condition</b>  | <b>Method</b>   | <b>Expected results</b>   | <b>Actual test results</b>   |  |
| Various signal failure  | 12. Disconnect <b>fuel rack feedback signal</b> from inductive sensor to LT7KA (Disconnect X40.132-Eng.3 & 137 Eng.4) | 12. Alarm fuel rack sensor 1 & 2. Loadsystem out of order. Ready for DP and feedback to DP not affected | 12. As expected  |  |
|   | 13 Disconnect <b>fuel rack feedback signal</b> from inductive sensor to LT7KA (Disconnect X40.404-Eng.1 & 406 Eng.2)  | 13. Alarm fuel rack sensor 1 & 2. Loadsystem out of order. Ready for DP and feedback to DP not affected | 13. As expected  |  |
|   | 14. Disconnect <b>230V main power supply</b> from MSB to LT7KA (Disconnect in MSB)                                    | 14. Alarm “Failure 230V”  | 14. As expected<br>Alarm in ecr “battery-charger remote control failure” |  |
| <b>Comments:</b>  | (see drawing LT7000A 4340D0001-2 / 4340D0001-4)   |   |  |  |
|   | <b>Yard</b>   | <b>Owner</b>  | <b>Class</b>   | <b>WPA</b>   |
| <b>Test verification</b><br><b>Date: 21.05.14</b>                 |   | Aage Misje  |  | Arne Urheim  |

## 12.11 TEST PROGRAM SUB-SYSTEM THRUSTERS

| 12.11.07. Starboard side Main propeller – Signal failure                |  |  |   |  |
|---|--|--|---|--|
|   | Operation mode   | Gensets  | Thrusters/propellers  | misc.  |
| Setup →<br><b>NOTE: reconnect after each method listed</b>              | On lever   | SG1 and SG2 running<br>One aux generator running,<br>the others in standby mode  | All thrusters/propellers<br>running<br>Aft. thr. connected to SG2                   | 440V and 220V busbar<br>energized<br>All normal auxiliaries<br>running |
| Fault condition   | Method   | Expected results   | Actual test results   |  |
| Various signal failure  | 1. Disconnect <b>command pitch signal</b> to step-motor from PCU. (Remove change-over relay Main/ Back-up K7 in PCU cab.)<br><br>2. Disconnect <b>remote control feedback signal</b> from propeller PCU (remove sensor supply W4)<br><br>3. Disconnect <b>indication feedback signal</b> from prop. to PCU (X40-128) | 1. No change in pitch thrust<br>Only possible to operate the pitch from the local station on gearbox<br><br>2. No change in thrust. Still able to operate. Several alarms.<br><br>3. No change in thrust. Still able to operate. Several alarms. | 1. Not tested. Ref test of port side.<br><br>2. As expected.<br><br>3. As expected. |  |
| <b>Comments:</b> (see drawing LT7000A drawings 4340D0001-1/4340D0001-3) |  |  |   |  |
|   | Yard   | Owner  | Class   | WPA  |
| <b>Test verification Date: 21.05.14</b>                                 |  | Aage Misje<br>Endre Strand   | Oddvar Ulvestad   | Arne Urheim  |



**12.11 TEST PROGRAM SUB-SYSTEM THRUSTERS**

| <b>12.11.08. Starboard side Main propeller – Signal failure</b>   |  |   |   |  |
|---|--|---|---|--|
|   | <b>Operation mode</b>  | <b>Gensets</b>  | <b>Thrusters/propellers</b>                                       | <b>misc.</b>   |
| <b>Setup →</b><br><b>NOTE: reconnect after each method listed</b> | On joystick  | SG1 and SG2 running<br>One aux generator running,<br>the others in standby mode | All thrusters/propellers<br>running<br>Aft. thr. connected to SG2 | 440V and 220V busbar<br>energized<br>All normal auxiliaries<br>running |
| <b>Fault condition</b>  | <b>Method</b>  | <b>Expected results</b>   | <b>Actual test results</b>  |  |
| Various signal failure  | 4. Disconnect <b>command pitch order signal</b> from joystick to joystick interf. module (disconnect X55.20) | 4. Pitch to zero.   | 4. As expected.   |  |
|   | 5. Disconnect <b>call signal</b> from joystick to electronic cabinet in ecr L12-427**                        | 5. Change from joystick to lever control on ACS (main station)                  | 5. As expected.   |  |
|   |  |   | 6.  |  |
| <b>Comments:</b>  | (see drawing LT7000A drawings 4355D0002-1)   |   |   |  |
|   | <b>Yard</b>  | <b>Owner</b>  | <b>Class</b>  | <b>WPA</b>   |
| <b>Test verification</b><br><b>Date: 21.05.14</b>                 |  | Aage Misje<br>Endre Strand  | Oddvar Ulvestad   | Arne Urheim  |

## 12.11 TEST PROGRAM SUB-SYSTEM THRUSTERS

| <b>12.11.09. Starboard side Main propeller – Signal failure</b>   |  |   |   |   |
|---|--|---|---|---|
|   | <b>Operation mode</b>  | <b>Gensets</b>  | <b>Thrusters/propellers</b>                                       | <b>misc.</b>  |
| <b>Setup</b> →<br><b>NOTE: reconnect after each method listed</b> | On Dynpos  | SG1 and SG2 running<br>One aux generator running,<br>the others in standby mode | All thrusters/propellers<br>running<br>Aft. thr. connected to SG2 | 440V and 220V busbar<br>energized<br>All normal auxiliaries running |
| <b>Fault condition</b>  | <b>Method</b>  | <b>Expected results</b>   | <b>Actual test results</b>  |   |
| Various signal failure  | 7. Disconnect <b>command pitch order signal</b> from DP system to PCU (Disconnect X40.350) | 7. Pitch to zero.<br>- Alarm  | 7. As expected.   |   |
|   | 8. Disconnect <b>call signal</b> from DP system to PCU. (Disconnect X40.352)               | 8. Change from DP to lever control  | 8. Alarm in DP cabinet. Alarm “starb. propeller not ready”.       |   |
|   | 9. Disconnect <b>feedback signal</b> from PCU to DP (Disconnect X40.356)                   | 9. Lost in DP, failure in DP signal, to be controlled by levers.                | 9. Warning signal in DP cabinet. Still operated by DP.            |   |
| <b>Comments:</b>  | (see drawing LT7000A drawings 4340D0001-4)   |   |   |   |
|   | <b>Yard</b>  | <b>Owner</b>  | <b>Class</b>  | <b>WPA</b>  |
| <b>Test verification</b><br><b>Date: 21.05.14</b>                 |  | Aage Misje<br>Endre Strand  | Oddvar Ulvestad   | Arne Urheim   |

## 12.11 TEST PROGRAM SUB-SYSTEM THRUSTERS

| <b>12.11.10. Starboard side Main propeller – Signal failure</b>   |  |   |   |  |
|---|--|---|---|--|
|   | <b>Operation mode</b>  | <b>Gensets</b>  | <b>Thrusters/propellers</b>                                     | <b>misc.</b>   |
| <b>Setup</b> →<br><b>NOTE: reconnect after each method listed</b> | On Dynpos. ME4 used only for generator. (Main clutch 4 disengaged.)  | SG1 and SG2 running<br>One aux generator running, the others in standby mode  | All thrusters/propellers running<br>Aft. thr. connected to SG2  | 440V and 220V busbar energized<br>All normal auxiliaries running |
| <b>Fault condition</b>  | <b>Method</b>  | <b>Expected results</b>   | <b>Actual test results</b>                                      |  |
| Various signal failure<br><br>** To be disconnected in ecr.       | 10. Disconnect <b>RPM command signal</b> from LT7KA to Heinzmann governor (Disconnect X46.126)<br><br>11. Disconnect <b>power supply</b> to Heinzmann governor (Disconnect LHP 1&2)<br><br>12. Disconnect <b>power supply</b> to shaft generator protection sb (circ. breaker in cabinet aft between ME) | 10. RPM to idle. Generator will tripp due to under – voltage.<br><br>11. Engine will stop, several alarms.<br><br>12. Sb shaft generator will trip, consumers connected to sb will fail | 10. As expected.<br><br>11. As expected.<br><br>12. As expected |  |
| <b>Comments:</b>  | (see drawing LT7000A RCDJ-HNZ/4346D0001-1)   |   |   |  |
|   | <b>Yard</b>  | <b>Owner</b>  | <b>Class</b>  | <b>WPA</b>   |
| <b>Test verification Date: 21.05.14</b>                           |  | Aage Misje  |   | Arne Urheim  |

## 12.11 TEST PROGRAM SUB-SYSTEM THRUSTERS

| 12.11.11. Starboard side Main propeller – Signal failure          |   |   |  |  |
|---|---|---|--|--|
|   | Operation mode  | Gensets   | Thrusters/propellers   | misc.  |
| <b>Setup →</b><br><b>NOTE: reconnect after each method listed</b> | On Dynpos   | SG1 and SG2 running<br>One aux generator running,<br>the others in standby mode                         | All thrusters/propellers<br>running<br>Aft. thr. connected to SG2        | 440V and 220V busbar<br>energized<br>All normal auxiliaries<br>running |
| Fault condition   | Method  | Expected results  | Actual test results  |  |
| Various signal failure  | 12. Disconnect <b>fuel rack feedback signal</b> from inductive sensor to LT7KA (Disconnect X40.132-Eng.3 & 137 Eng.4) | 12. Alarm fuel rack sensor 1 & 2. Loadsystem out of order. Ready for DP and feedback to DP not affected | 12. As expected  |  |
|   | 13 Disconnect <b>fuel rack feedback signal</b> from inductive sensor to LT7KA (Disconnect X40.404-Eng.1 & 406 Eng.2)  | 13. Alarm fuel rack sensor 1 & 2. Loadsystem out of order. Ready for DP and feedback to DP not affected | 13. As expected  |  |
|   | 14. Disconnect <b>230V main power supply</b> from MSB to LT7KA (Disconnect in MSB)                                    | 14. Alarm “Failure 230V”  | 14. As expected<br>Alarm in ecr “battery-charger remote control failure” |  |
| <b>Comments:</b>  | (see drawing LT7000A 4340D0001-2 / 4340D0001-4)   |   |  |  |
|   | Yard  | Owner   | Class  | WPA  |
| <b>Test verification</b><br><b>Date: 21.05.14</b>                 |   | Aage Misje  |  | Arne Urheim  |

## 12.11 TEST PROGRAM SUB-SYSTEM THRUSTERS

| <b>12.11.12. Tunnel thruster (bow thruster no.1) Signal failure</b>           |  |   |  |  |
|---|--|---|--|--|
|   | <b>Operation mode</b>  | <b>Gensets</b>  | <b>Thrusters/propellers</b>                                    | <b>misc.</b>   |
| <b>Setup</b> →<br><b>NOTE: reconnect after each method listed</b>             | On lever   | SG1 and SG2 running<br>SG1 feeding the net<br>No aux generator in standby mode  | All thrusters/propellers running<br>Aft. thr. connected to SG2 | 440V and 220V busbar energized<br>All normal auxiliaries running |
| <b>Fault condition</b>  | <b>Method</b>  | <b>Expected results</b>   | <b>Actual test results</b>                                     |  |
| Various signals failure<br><br>Signals to be disconnected in instrument room  | 1. Disconnect <b>command pitch signal</b> from electronic unit UN41 to thruster (X41-30,32 & 33)<br>2. Disconnect <b>feedback pitch signal</b> from thruster to electronic unit UN41 (X41-F1, F2 & 26) | 1. Pitch freez, alarm prediction error.(Thruster should be stopped)<br><br>2. Alarm (remote syst.fail.); auto stop of servopump & drive motor (Thruster stop) | 1. As expected<br><br>2. As expected                           |  |
| <b>Comments:</b> (see drwg. no. H500 321c and H311 275b from Liaaen/Helitron) |  |   |  |  |
|   | <b>Yard</b>  | <b>Owner</b>  | <b>Class</b>   | <b>WPA</b>   |
| <b>Test verification</b><br><b>Date: 21.05.14</b>                             |  | Aage Misje  |  | Arne Urheim  |

## 12.11 TEST PROGRAM SUB-SYSTEM THRUSTERS

| 12.11.13. Tunnel thruster (bow thruster no.1) Signal failure                  |  |  |  |  |
|---|--|--|--|--|
|   | Operation mode   | Gensets  | Thrusters/propellers   | misc.  |
| <b>Setup</b> →<br><b>NOTE: reconnect after each method listed</b>             | On Joystick  | SG1 and SG2 running<br>SG1 feeding the net<br>No aux generator in standby mode | All thrusters/propellers running<br>Aft. thr. connected to SG2 | 440V and 220V busbar energized<br>All normal auxiliaries running |
| Fault condition   | Method   | Expected results   | Actual test results  |  |
| Various signals failure   | 3. Disconnect <b>command signal</b> from joystick computer to main bridge panel UN63 (X63-44 & 45) | 3. Pitch to zero   | 3. As expected   |  |
|   | 4. Disconnect <b>ready signal</b> from joystick computer to main bridge panel UN63 (X63-42 & 43)   | 4. Change from joystick to lever control.<br>- Alarm on bridge                 | 4. As expected   |  |
| <b>Comments:</b> (see drwg. no. H500 321c and H311 275b from Liaaen/Helitron) |  |  |  |  |
|   | Yard   | Owner  | Class  | WPA  |
| <b>Test verification</b><br><b>Date: 21.05.14</b>                             |  | Aage Misje   |  | Arne Urheim  |

### 12.11 TEST PROGRAM SUB-SYSTEM THRUSTERS

| <b>12.11.14. Tunnel thruster (bow thruster no.1) Signal failure</b>           |   |   |   |  |
|---|---|---|---|--|
|   | Operation mode  | Gensets   | Thrusters/propellers  | misc.  |
| <b>Setup</b> →<br><b>NOTE: reconnect after each method listed</b>             | On Dynpos   | SG1 and SG2 running<br>SG1 feeding the net<br>No aux generator in standby mode  | All thrusters/propellers running<br>Aft. thr. connected to SG2  | 440V and 220V busbar energized<br>All normal auxiliaries running |
| Fault condition   | Method  | Expected results  | Actual test results   |  |
| Various signals failure<br><br>Signals to be disconnected in instrument room  | 5. Disconnect <b>command signal</b> from DP computer to main bridge panel UN63 (X63-115 & 116)<br>6. Disconnect <b>feedback signal</b> from electr. unit to DP computer (X63-117 & 118)<br><br>7. Disconnect <b>power supply</b> 24 V DC to electr.unit (circ.breaker in B2)<br>8. Disconnect <b>power supply</b> 230 V to electr.unit (circ.breakers in L8,L9) | 5. Prop.contr. will interpretend this as 0-order<br><br>6. No surveillance of propeller control signal, continue to read orders from DP; “ready to DP” not affected<br><br>7. Alarm (remote syst.fail.); auto stop of servopump & drive motor<br><br>8. Alarm (remote syst.fail.); auto stop of servopump & drive motor | 5. As expected, prediction error<br><br>6. As expected<br><br>7. See test for B2<br><br>8. Test deleted |  |
| <b>Comments:</b> (see drwg. no. H500 321c and H311 275b from Liaaen/Helitron) |   |   |   |  |
|   | Yard  | Owner   | Class   | WPA  |
| <b>Test verification</b><br><b>Date: 21.05.14</b>                             |   | Aage Misje  |   | Arne Urheim  |

## 12.11 TEST PROGRAM SUB-SYSTEM THRUSTERS

| 12.11.15. Tunnel thruster (bow thruster no.2) Signal failure                  |  |  |  |  |
|---|--|--|--|--|
|   | Operation mode   | Gensets  | Thrusters/propellers   | misc.  |
| <b>Setup</b> →<br><b>NOTE: reconnect after each method listed</b>             | On lever   | SG1 and SG2 running<br>SG1 feeding the net<br>No aux generator in standby mode   | All thrusters/propellers running<br>Aft. thr. connected to SG2 | 440V and 220V busbar energized<br>All normal auxiliaries running |
| Fault condition   | Method   | Expected results   | Actual test results  |  |
| Various signals failure<br><br>Signals to be disconnected in instrument room  | 1. Disconnect <b>command pitch signal</b> from electronic unit UN41 to thruster (X41-30,32 & 33)<br>2. Disconnect <b>feedback pitch signal</b> from thruster to electronic unit UN41 (X41-F1, F2 & 26) | 1. Pitch freez,alarm prediction error.(Thruster should be stopped)<br><br>2. Alarm (remote syst.fail.); auto stop of servopump & drive motor | 1.<br><br>2. As expected (tested 04.09.04)                     |  |
| <b>Comments:</b> (see drwg. no. H500 321c and H311 275b from Liaaen/Helitron) |  |  |  |  |
|   | Yard   | Owner  | Class  | WPA  |
| <b>Test verification</b><br><b>Date: 21.05.14</b>                             |  | Aage Misje   |  | Arne Urheim  |



## 12.11 TEST PROGRAM SUB-SYSTEM THRUSTERS

| 12.11.16. Tunnel thruster (bow thruster no.2) Signal failure  |  |  |  |  |
|---|--|--|--|--|
|   | Operation mode   | Gensets  | Thrusters/propellers   | misc.  |
| <p style="text-align: right;"><b>Setup</b> →</p> <p><b>NOTE: reconnect after each method listed</b></p> | On Joystick  | SG1 and SG2 running<br>SG1 feeding the net<br>No aux generator in standby mode | All thrusters/propellers running<br>Aft. thr. connected to SG2 | 440V and 220V busbar energized<br>All normal auxiliaries running |
| Fault condition   | Method   | Expected results   | Actual test results  |  |
| Various signals failure   | 3. Disconnect <b>command signal</b> from joystick computer to main bridge panel UN63 (X63-44 & 45) | 3. Pitch to zero   | 3. As expected   |  |
|   | 4. Disconnect <b>ready signal</b> from joystick computer to main bridge panel UN63 (X63-42 & 43)   | 4. Change from joystick to lever control.                                      | 4. As expected.  |  |
| <b>Comments:</b> (see drwg. no. H500 321c and H311 275b from Liaaen/Helitron)                           |  |  |  |  |
|   | Yard   | Owner  | Class  | WPA  |
| <b>Test verification Date: 21.05.14</b>   |  | Aage Misje   |  | Arne Urheim  |

## 12.11 TEST PROGRAM SUB-SYSTEM THRUSTERS

| <b>12.11.17. Tunnel thruster (bow thruster no.2) Signal failure</b>           |  |  |  |  |
|---|--|--|--|--|
|   | <b>Operation mode</b>  | <b>Gensets</b>   | <b>Thrusters/propellers</b>  | <b>misc.</b>   |
| <b>Setup</b> →<br><b>NOTE: reconnect after each method listed</b>             | On Dynpos  | SG1 and SG2 running<br>SG1 feeding the net<br>No aux generator in standby mode   | All thrusters/propellers running<br>Aft. thr. connected to SG2               | 440V and 220V busbar energized<br>All normal auxiliaries running |
| <b>Fault condition</b>  | <b>Method</b>  | <b>Expected results</b>  | <b>Actual test results</b>   |  |
| Various signals failure<br><br>Signals to be disconnected in instrument room  | 5. Disconnect <b>command signal</b> from DP computer to main bridge panel UN63 (X63-115 & 116)<br>6. Disconnect <b>feedback signal</b> from electr. unit to DP computer (X63-117 & 118)<br><br>7. Disconnect <b>power supply</b> 24 V DC to electr.unit (circ.breaker in B2) | 5. Prop.contr. will interpretend this as 0-order, “ready”<br><br>6. No surveillance of propeller control signal, continue to read orders from DP; “ready to DP” not affected<br><br>7. Alarm (remote syst.fail.); auto stop of servopump & drive motor | 5. As expected, prediction error<br><br>6. As expected<br><br>7. As expected |  |
| <b>Comments:</b> (see drwg. no. H500 321c and H311 275b from Liaaen/Helitron) |  |  |  |  |
|   | <b>Yard</b>  | <b>Owner</b>   | <b>Class</b>   | <b>WPA</b>   |
| <b>Test verification</b><br><b>Date: 21.05.14</b>                             |  | Aage Misje   |  | Arne Urheim  |

## 12.11 TEST PROGRAM SUB-SYSTEM THRUSTERS

| <b>12.11.18. Tunnel thruster (stern thruster) Signal failure</b>              |  |   |  |  |
|---|--|---|--|--|
|   | <b>Operation mode</b>  | <b>Gensets</b>  | <b>Thrusters/propellers</b>                                    | <b>misc.</b>   |
| <b>Setup</b> →<br><b>NOTE: reconnect after each method listed</b>             | On lever   | SG1 and SG2 running<br>SG1 feeding the net<br>No aux generator in standby mode  | All thrusters/propellers running<br>Aft. thr. connected to SG2 | 440V and 220V busbar energized<br>All normal auxiliaries running |
| <b>Fault condition</b>  | <b>Method</b>  | <b>Expected results</b>   | <b>Actual test results</b>                                     |  |
| Various signals failure<br><br>Signals to be disconnected in instrument room  | 1. Disconnect <b>command pitch signal</b> from electronic unit UN41 to thruster (X41-30,32 & 33)<br>2. Disconnect <b>feedback pitch signal</b> from thruster to electronic unit UN41 (X41-F1, F2 & 26) | 1. Pitch freez, alarm prediction error.(Thruster should be stopped)<br><br>2. Alarm (remote syst.fail.); auto stop of servopump & drive motor (Thruster stop) | 1. As expected<br><br>2. As expected                           |  |
| <b>Comments:</b> (see drwg. no. H500 321c and H311 275b from Liaaen/Helitron) |  |   |  |  |
|   | <b>Yard</b>  | <b>Owner</b>  | <b>Class</b>   | <b>WPA</b>   |
| <b>Test verification</b><br><b>Date: 21.05.14</b>                             |  | Aage Misje  |  | Arne Urheim  |

## 12.11 TEST PROGRAM SUB-SYSTEM THRUSTERS

| <b>12.11.19. Tunnel thruster (stern thruster) Signal failure</b>              |  |  |  |  |
|---|--|--|--|--|
|   | <b>Operation mode</b>  | <b>Gensets</b>   | <b>Thrusters/propellers</b>                                    | <b>misc.</b>   |
| <b>Setup</b> →<br><b>NOTE: reconnect after each method listed</b>             | On Joystick  | SG1 and SG2 running<br>SG1 feeding the net<br>No aux generator in standby mode | All thrusters/propellers running<br>Aft. thr. connected to SG2 | 440V and 220V busbar energized<br>All normal auxiliaries running |
| <b>Fault condition</b>  | <b>Method</b>  | <b>Expected results</b>  | <b>Actual test results</b>                                     |  |
| Various signals failure   | 3. Disconnect <b>command signal</b> from joystick computer to main bridge panel UN63 (X63-44 & 45)<br><br>4. Disconnect <b>ready signal</b> from joystick computer to main bridge panel UN63 (X63-42 & 43) | 3. Pitch to zero<br><br>4. No changes in thr system.                           | 3. As expected<br><br>4. As expected.                          |  |
| <b>Comments:</b> (see drwg. no. H500 321c and H311 275b from Liaaen/Helitron) |  |  |  |  |
|   | <b>Yard</b>  | <b>Owner</b>   | <b>Class</b>   | <b>WPA</b>   |
| <b>Test verification</b><br><b>Date: 21.05.14</b>                             |  | Aage Misje   |  | Arne Urheim  |

## 12.11 TEST PROGRAM SUB-SYSTEM THRUSTERS

| <b>12.11.20. Tunnel thruster (stern thruster) Signal failure</b>              |  |  |  |  |
|---|--|--|--|--|
|   | Operation mode   | Gensets  | Thrusters/propellers   | misc.  |
| <b>Setup</b> →<br><b>NOTE: reconnect after each method listed</b>             | On Dynpos  | SG1 and SG2 running<br>SG1 feeding the net<br>No aux generator in standby mode   | All thrusters/propellers running<br>Aft. thr. connected to SG2               | 440V and 220V busbar energized<br>All normal auxiliaries running |
| Fault condition   | Method   | Expected results   | Actual test results  |  |
| Various signals failure<br><br>Signals to be disconnected in instrument room  | 5. Disconnect <b>command signal</b> from DP computer to main bridge panel UN63 (X63-115 & 116)<br>6. Disconnect <b>feedback signal</b> from electr. unit to DP computer (X63-117 & 118)<br><br>7. Disconnect <b>power supply</b> 24 V DC to electr.unit (circ.breaker in B2) | 5. Prop.contr. will interpretend this as 0-order, “ready”<br><br>6. No surveillance of propeller control signal, continue to read orders from DP; “ready to DP” not affected<br><br>7. Alarm (remote syst.fail.); auto stop of servopump & drive motor | 5. As expected, prediction error<br><br>6. As expected<br><br>7. As expected |  |
| <b>Comments:</b> (see drwg. no. H500 321c and H311 275b from Liaaen/Helitron) |  |  |  |  |
|   | Yard   | Owner  | Class  | WPA  |
| <b>Test verification</b><br><b>Date: 21.05.14</b>                             |  | Aage Misje   |  | Arne Urheim  |

## 12.11 TEST PROGRAM SUB-SYSTEM THRUSTERS

| <b>12.11.21. Steering gear port side Signal failure</b>           |  |   |  |  |
|---|--|---|--|--|
|   | <b>Operation mode</b>  | <b>Gensets</b>  | <b>Thrusters/propellers</b>                                    | <b>misc.</b>   |
| <b>Setup</b> →<br><b>NOTE: reconnect after each method listed</b> | On lever   | SG1 and SG2 running<br>SG1 feeding the net<br>No aux generator in standby mode  | All thrusters/propellers running<br>Aft. thr. connected to SG2 | 440V and 220V busbar energized<br>All normal auxiliaries running |
| <b>Fault condition</b>  | <b>Method</b>  | <b>Expected results</b>   | <b>Actual test results</b>                                     |  |
| Various signals failure   | 1. Disconnect <b>command signal</b> from electronic cabinet to steering gear (term. 30-31 in electronic cabinet instr.room)<br>2. Disconnect <b>feedback signal</b> from rudder to electronic cabinet steering gear (term. R1-R2 in electronic cabinet instr.room) | 1. Rudder freezes.<br><br>2. Rudder freezes as long as no command is given. If any command is given, rudder will go to full angle.<br>-No alarm | 1. As expected.<br><br>2. As expected                          |  |
| <b>Comments:</b> (see Frydenbø drwg. no. 50511)                   |  |   |  |  |
|   | <b>Yard</b>  | <b>Owner</b>  | <b>Class</b>   | <b>WPA</b>   |
| <b>Test verification Date: 21.05.14</b>                           |  | Aage Misje  |  | Arne Urheim  |

## 12.11 TEST PROGRAM SUB-SYSTEM THRUSTERS

| <b>12.11.22. Steering gear port side Signal failure</b>           |   |  |  |  |
|---|---|--|--|--|
|   | <b>Operation mode</b>   | <b>Gensets</b>   | <b>Thrusters/propellers</b>                                    | <b>misc.</b>   |
| <b>Setup</b> →<br><b>NOTE: reconnect after each method listed</b> | On Dynpos   | SG1 and SG2 running<br>SG1 feeding the net<br>No aux generator in standby mode   | All thrusters/propellers running<br>Aft. thr. connected to SG2 | 440V and 220V busbar energized<br>All normal auxiliaries running |
| <b>Fault condition</b>  | <b>Method</b>   | <b>Expected results</b>  | <b>Actual test results</b>                                     |  |
| Various signals failure   | 3. Disconnect <b>command signal</b> from DP computer to electronic cabine.<br>(U41-TB3-10,11)<br><br>4. Disconnect <b>feedback signal</b> from electronic cabinet to DP computer<br>(U41-TB1-7,8)<br><br>5. Disconnect <b>ready</b> signal from electronic cabinet to DP computer<br>(U31-TB1-9,10) | 3. Rudder goes to center position, no alarm prediction)<br><br>4. Rudder works as normal.<br><br>5. Change from DP to lever control, alarm in DP panel (Out of DP) | 3. As expected<br><br>4. As expected<br><br>5. As expected     |  |
| <b>Comments:</b>  | (see drwg. 19 & 20 of 23 from Kongsberg Simrad)   |  |  |  |
|   | <b>Yard</b>   | <b>Owner</b>   | <b>Class</b>   | <b>WPA</b>   |
| <b>Test verification</b><br><b>Date: 21.05.14</b>                 |   | Aage Misje   |  | Arne Urheim  |

### 12.11 TEST PROGRAM SUB-SYSTEM THRUSTERS

| <b>12.11.23. Steering gear starboard side Signal failure</b>      |  |  |  |  |
|---|--|--|--|--|
|   | Operation mode   | Gensets  | Thrusters/propellers   | misc.  |
| <b>Setup →</b><br><b>NOTE: reconnect after each method listed</b> | On lever   | SG1 and SG2 running<br>SG1 feeding the net<br>No aux generator in standby mode   | All thrusters/propellers running<br>Aft. thr. connected to SG2 | 440V and 220V busbar energized<br>All normal auxiliaries running |
| Fault condition   | Method   | Expected results   | Actual test results  |  |
| Various signals failure   | 1. Disconnect <b>command signal</b> from electronic cabinet to steering gear (term. 30-31 in electronic cabinet instr.room)<br><br>2. Disconnect <b>feedback signal</b> from rudder to electronic cabinet steering gear (term. R1-R2 in electronic cabinet instr.room) | 1. Rudder goes to centre position.<br><br>2. Rudder freezes as long as no command is given. If any command is given, rudder will go to full angle. | 1. Rudder freez.<br><br>2. As expected, no alarm               |  |
| <b>Comments:</b> (see Frydenbø drwg. no. 50511)                   |  |  |  |  |
| Test verification<br>Date: 21.05.14                               | Yard   | Owner  | Class  | WPA  |
|   |  | Aage Misje   |  | Arne Urheim  |



## 12.11 TEST PROGRAM SUB-SYSTEM THRUSTERS

| <b>12.11.24. Steering gear starboard side Signal failure</b>      |  |  |  |  |
|---|--|--|--|--|
|   | Operation mode   | Gensets  | Thrusters/propellers   | misc.  |
| <b>Setup</b> →<br><b>NOTE: reconnect after each method listed</b> | On Dynpos  | SG1 and SG2 running<br>SG1 feeding the net<br>No aux generator in standby mode   | All thrusters/propellers running<br>Aft. thr. connected to SG2 | 440V and 220V busbar energized<br>All normal auxiliaries running |
| Fault condition   | Method   | Expected results   | Actual test results  |  |
| Various signals failure   | 3. Disconnect <b>command signal</b> from DP computer to electronic cabine.<br>(U41-TB3-7,8)<br><br>4. Disconnect <b>feedback signal</b> from electronic cabinet to DP computer<br>(U41-TB1-5,6)<br><br>5. Disconnect <b>ready</b> signal from electronic cabinet to DP computer<br>(U31-TB1-7,8) | 3. Rudder goes to center position, no alarm prediction)<br><br>4. Rudder works as normal.<br><br>5. Change from DP to lever control, alarm in DP panel (Out of DP) | 3. As expected<br><br>4. As expected<br><br>5. As expected     |  |
| <b>Comments:</b> (see drwg. 19 & 20 of 23 from Kongsberg Simrad)  |  |  |  |  |
|   | Yard   | Owner  | Class  | WPA  |
| <b>Test verification</b><br><b>Date: 21.05.14</b>                 |  | Aage Misje   |  | Arne Urheim  |

## 12.11 TEST PROGRAM SUB-SYSTEM THRUSTERS

| <b>12.11.25. Auto-heading failure/alarm</b>                       |   |  |  |  |
|---|---|--|--|--|
|   | <b>Operation mode</b>   | <b>Gensets</b>   | <b>Thrusters/propellers</b>                                    | <b>misc.</b>   |
| <b>Setup →</b><br><b>NOTE: reconnect after each method listed</b> | On joystick   | SG1 and SG2 running<br>SG1 feeding the net<br>No aux generator in standby mode | All thrusters/propellers running<br>Aft. thr. connected to SG2 | 440V and 220V busbar energized<br>All normal auxiliaries running |
| <b>Fault condition</b>  | <b>Method</b>   | <b>Expected results</b>  | <b>Actual test results</b>                                     |  |
| Various signals failure   | Set position for joystick<br>Disconnect fwd thruster<br>Increase load on thruster trying to move the heading position | Alarm in joystick panel  | As expected  |  |
| <b><u>Comments:</u></b>   |   |  |  |  |
|   | <b>Yard</b>   | <b>Owner</b>   | <b>Class</b>   | <b>WPA</b>   |
| <b>Test verification</b><br><b>Date: 21.05.14</b>                 |   | Aage Misje   |  | Arne Urheim  |

## 12.12 TEST PROGRAM SUB-SYSTEM DP CONTROL

| 12.12.01. Failure on UPS in instrument room.   |  |   |   |  |
|--|--|---|---|--|
|  | Operation mode   | Gensets   | Thrusters/propellers  | misc.  |
| Setup →<br><b>NOTE: reconnect after each method listed. Run method 2 for 30 min.</b> | On Dynpos  | SG1 and SG2 running<br>One aux generator running,<br>the others in standby mode   | All thrusters/propellers running<br>Aft. thr. connected to SG2                                  | 440V and 220V busbar energized<br>All normal auxiliaries running |
| Fault condition  | Method   | Expected results  | Actual test results   |  |
| Various failure conditions   | 1. Simulate fuse failure (one by one)<br><br>2. Simulate mains failure | 1. Alarm on DP, connected equipment fails one by one.<br><br>2. UPS alarms<br>- No loss of output<br>- No loss of equipment | 1. As expected<br><br>2. Lost supply from batteries after about 11 min.<br><b>To be checked</b> |  |
| <b><u>Comments:</u></b>  |  |   |   |  |
|  | Yard   | Owner   | Class   | WPA  |
| <b>Test verification<br/>Date: 21.05.14</b>  |  | Aage Misje  |   | Arne Urheim  |

## 12.12 TEST PROGRAM SUB-SYSTEM DP CONTROL

| <b>12.12.02. Failure on computer electronic cards</b>             |  |   |  |  |
|---|--|---|--|--|
|   | <b>Operation mode</b>  | <b>Gensets</b>  | <b>Thrusters/propellers</b>                                    | <b>misc.</b>   |
| <b>Setup</b> →<br><b>NOTE: reconnect after each method listed</b> | On Dynpos  | SG1 and SG2 running<br>SG1 feeding the net<br>No aux generator in standby mode    | All thrusters/propellers running<br>Aft. thr. connected to SG2 | 440V and 220V busbar energized<br>All normal auxiliaries running |
| <b>Fault condition</b>  | <b>Method</b>  | <b>Expected results</b>   | <b>Actual test results</b>                                     |  |
| Failure on electronic cards in DPC-11                             | -Disconnect power on card U41<br>-Disconnect power on card U51 | Alarms,<br>At least 1-one thruster fwd and 1-one thruster aft to operate normally | As expected  |  |
| <b><u>Comments:</u></b>   |  |   |  |  |
|   | <b>Yard</b>  | <b>Owner</b>  | <b>Class</b>   | <b>WPA</b>   |
| <b>Test verification</b><br><b>Date: 21.05.14</b>                 |  | Aage Misje  |  | Arne Urheim  |

## 12.12 TEST PROGRAM SUB-SYSTEM DP CONTROL

| 12.12.03. Reference sensors - Position accuracy                   |   |  |  |  |
|---|---|--|--|--|
|   | Operation mode  | Gensets  | Thrusters/propellers   | misc.  |
| <b>Setup</b> →<br><b>NOTE: reconnect after each method listed</b> | On Dynpos   | SG1 and SG2 running<br>SG1 feeding the net<br>No aux generator in standby mode   | All thrusters/propellers running<br>Aft. thr. connected to SG2   | 440V and 220V busbar energized<br>All normal auxiliaries running |
| Fault condition   | Method  | Expected results   | Actual test results  |  |
|   | Execute a 20 m box maneuver by keeping on heading, observe DGPS coordinates to check orientation.<br>Change between DGPS 1 and 2, Gyros | Satisfactory position keeping.<br>Maximum overshoot at each new position shall be less than 3 m.<br>Heading stability +/- 3 degrees. | As expected<br>Max overshoot was 0,3 – 0,5 m<br>With changing between DGS 1 and 2 max overshoot was 2,9 m. |  |
| <b>Comments:</b>  |   |  |  |  |
|   | Yard  | Owner  | Class  | WPA  |
| <b>Test verification Date: 21.05.14</b>                           |   | Aage Misje   |  | Arne Urheim  |